



Road Report June 2024

- Completed Work in May 2024
- Work in Process/Scheduled
- Thank you
- Decisions and Comments

Completed Work

- Road grading operations on various Township roads
- Gravel placement on various Township Roads, 960 yards of gravel from the Windemere pit and 1010 yards from Dresel's Aggregate pit
- 32,956 gallons of Calcium chloride was applied to 16.13 miles Township Roads. Coordination and timing was critical with this operation to be completed by June 1, 2024.
- Culvert installation and ditch cleaning on Sturgeon Island Road
- Shoulder repair on Dago Lake Road
- Widen a blind corner a on Dago Lake Road



| Grading 2024 | Road Name | February | March | April | May |
|--------------|----------------------|------------------------|--------|--------|------------------------------|
| 1E | Hill Street Road | 2/7 Partial 2/21&22 | | 11-Apr | 5/10, 5/15,5/28 |
| 2E | Elm Tree Road | 21-Feb | | 11-Apr | 29-May |
| 3E | Northridge Road | 21-Feb | | 12-Apr | 29-May |
| 4E | Pioneer Road | 2/7 & 2/21 | | 5-Apr | 5/22, 5/29 |
| 5E | Partridge Road North | 2/7 & 2/21 | | 10-Apr | 5/16, 5/22, 5/28 |
| 6E | Partridge Road South | 2/7 & 2/21 | | 10-Apr | 28-May |
| 7E | Lake 12 Road | 21-Feb | | 10-Apr | 5/10, 5/15, 5/20, 5/28 |
| 8E | Balsam Road | 2/7 & 2/21 | | 10-Apr | 28-May |
| 9E | Birchview Road | 21-Feb | | 10-Apr | 5/10, 5/15, 5/16, 5/20, 5/28 |
| 10E | Telker Road | 21-Feb | | 10-Apr | 28-May |
| 11W | Sunset Lane | | 11-Mar | 12-Apr | 29-May |
| 12W | Settlers Court | | 11-Mar | 12-Apr | 29-May |
| 13W | Lords Drive | | 11-Mar | 12-Apr | 5/20, 5/29 |
| 14W | Settlers Pond Drive | | 11-Mar | 12-Apr | 29-May |
| 15W | Paulus Road | | 11-Mar | 12-Apr | 29-May |
| 16W | Pine Tree Lane | | 11-Mar | 12-Apr | 29-May |
| 17W | Lakeshore Drive | 21-Feb | 11-Mar | 12-Apr | 5/20, 5/29 |
| 18E | Camp Farm Lane | 22-Feb | | 25-Apr | 29-May |
| 19E | Moss Lane | 21-Feb | | 25-Apr | 5/22, 5/28 |
| 20E | Brandt Road | 21-Feb | | 25-Apr | 28-May |
| 21E | Sunrise View Road | 21-Feb | | 25-Apr | 28-May |

Work in Process/Scheduled

-
- Sturgeon Island bridge project will resume in the Summer of 2024, contractor is delayed
 - Sturgeon Island Road asphalt project started May 8, 2024 and will be completed once the Sturgeon Island bridge project is done
 - Sturgeon Island bridge cover is being built and major construction should be completed by the end of June 2024
 - Township road sign and post replacement is scheduled for the Fall of 2024. They delay is because there is a backorder on posts.
 - Culvert replacement on various Township Roads
 - Ditch cleaning on various Township Roads



Thank you to our professional contactors.

Their hard work and cooperation is greatly appreciated!

- Knife River
- Kiminski Paving Inc.
- Dresel's Aggregate Inc.
- Gobel Excavating & Aggregate Inc.
- Equipment Transport Sand & Gravel Inc.
- Gregory Waldhalm Utility and Excavating Inc.



Decisions and Comments

- We investigated the high-water complaint on Lake 12 on May 10, 2024. There appeared to be many issues to include a beaver dam on the lake, debris in the ditches on private property along with a drainage issue in our ROW. After talking with the DNR it was determined we could not do anything about the dam. However, they planned to work with the landowners on a resolve. As a Township we were able to take care of our ROW. It appears the water is moving much better now.
- Island Lake outlet discussion. The Township has an easement to maintain the outlet through Pine County Soil and Water. The Windemere Lake Association can also have a role. Conversations are ongoing
- Inquiry about sand sales. Pit boss indicated there is minimal available at this time and no where near ready for any outside sales. Board action
- We contract under MN Statute 471.345
- Insure the bridge structure
- All road information and reports are located on our Township website

It's nice to be important, but it's more important to be nice.