

Road Report January 2025

- Completed Work in December 2024
- Work in Process/Scheduled
- Thank you
- Decisions and Comments



Completed Work

- All major projects scheduled for 2024 are completed. Road work will resume in Spring of 2025
- Plowing, sanding, and salting operations took place.
- All gravel roads had washed sand applied multiple times due to icy conditions which is not standard procedure

INFORMATION FROM THE STATE OF MINNESOTA

Don't use any "anti-icing or de-icing" chemicals. Chemicals cause icier conditions because of melting and re-freezing. Chemicals not only melt the snow and ice but, also in the process, soften gravel roads (melting process adds moisture), leading to soft spots and eventually to localized failures.

Use abrasives at critical locations **only**— intersections, hills, curves, etc. Fractured stone, single size is best such as 3/16" are heavier than sand and dig into snowpack better. They also have less chance of blowing away (wind and traffic). On higher speed roads (> 30 mph) the larger stones become projectiles and can break windshields.

Grading 2024	Road Name	September	October	November
CaCl2	Sturgeon Island Rd	NO GRADING IN SEPTEMBER DUE TO DROUGHT CONDITIONS		
1E	Hill Street Road			11-2
2E	Elm Tree Road			11-2
3E	Northridge Road			11-2
4E	Pioneer Road		10-10/10-25	11-7
5E	Partridge Road North		10-10/10-25	11-7
6E	Partridge Road South			11-7
7E	Lake 12 Road			11-7
8E	Balsam Road			11-7
9E	Birchview Road			11-7
10E	Telker Road			11-7
11W	Sunset Lane			11-2
12W	Settlers Court			11-2
13W	Lords Drive			11-2
14W	Settlers Pond Drive			11-2
15W	Paulus Road			11-2
16W	Pine Tree Lane			11-2

Grading 2024	Road Name	June	July	August
CaCl2	Sturgeon Island Rd	6/13 & 6/26	9-Jul	6-Aug
1E	Hill Street Road		9-Jul	
2E	Elm Tree Road			7-Aug
3E	Northridge Road		9-Jul	
4E	Pioneer Road	6/13 & 6&14 East End	9-Jul	8/8 East & 8/28
5E	Partridge Road North			8-Aug
6E	Partridge Road South	13-Jun	9-Jul	
7E	Lake 12 Road	13-Jun		7-Aug
8E	Balsam Road			
9E	Birchview Road			8/7 & 8/8 & 8/13
10E	Telker Road			
11W	Sunset Lane			8-Aug
12W	Settlers Court			
13W	Lords Drive			
14W	Settlers Pond Drive			
15W	Paulus Road			8-Aug
16W	Pine Tree Lane			
17W	Lakeshore Drive			
18E	Camp Farm Lane		9-Jul	

Grading 2024	Road Name	February	March	April	May
CaCl2					
1E	Hill Street Road	2/7 Partial 2/21&22		11-Apr	5/10, 5/15,5/28
2E	Elm Tree Road	21-Feb		11-Apr	29-May
3E	Northridge Road	21-Feb		12-Apr	29-May
4E	Pioneer Road	2/7 & 2/21		5-Apr	5/22, 5/29
5E	Partridge Road North	2/7 & 2/21		10-Apr	5/16, 5/22, 5/28
6E	Partridge Road South	2/7 & 2/21		10-Apr	28-May
7E	Lake 12 Road	21-Feb		10-Apr	5/10, 5/15, 5/20, 5/28
8E	Balsam Road	2/7 & 2/21		10-Apr	28-May
9E	Birchview Road	21-Feb		10-Apr	5/10, 5/15, 5/16, 5/20, 5/28
10E	Telker Road	21-Feb		10-Apr	28-May
11W	Sunset Lane		11-Mar	12-Apr	29-May
12W	Settlers Court		11-Mar	12-Apr	29-May
13W	Lords Drive		11-Mar	12-Apr	5/20, 5/29
14W	Settlers Pond Drive		11-Mar	12-Apr	29-May
15W	Paulus Road		11-Mar	12-Apr	29-May
16W	Pine Tree Lane		11-Mar	12-Apr	29-May
17W	Lakeshore Drive	21-Feb	11-Mar	12-Apr	5/20, 5/29
18E	Camp Farm Lane	22-Feb		25-Apr	29-May
19E	Moss Lane	21-Feb		25-Apr	5/22, 5/28
20E	Brandt Road	21-Feb		25-Apr	28-May
21E	Sunrise View Road	21-Feb		25-Apr	28-May

Work in Process/Scheduled

- Township road sign and post replacement is scheduled for the Spring of 2025.



Thank you to our professional contactors. Their hard work and cooperation is greatly appreciated!

- Sandberg Construction, Inc.
- Kiminski Paving Inc.



Decisions and Comments

- Windemere Township contracts under Minnesota Statute 471.345
- All road information and reports are located on The Windemere Township website
- Phone: 218-380-1575
- Email: roads@windemeretownship.com

A scenic sunset over a lake with snow in the foreground. The sky is filled with dramatic, colorful clouds in shades of orange, red, and grey. The sun is low on the horizon, casting a warm glow over the water. The foreground shows snow-covered ground with some dry grasses and reeds.

It's nice to be important, but it's more important to be nice.